

FireSmart Assessment Work Hours Estimate Form

Please note CRI only provides funding for FireSmart activities on residential property or homes that are outlined in below table.

Table 1 – Work hours estimate and associated costs for eligible FireSmart activities

Eligible FireSmart Activity	Estimated Hours	Cost Per Hour	Total Cost
Home			
Roof Materials Gutters Vents and Openings	Installation of UL/ASTM fire rated roofing (e.g. Metal, clay tile or asphalt shingles)	\$32.00	
	Installation of non-combustible gutters	\$32.00	
	Removal of needles, leaves and other combustible materials (e.g. overhanging branches)	\$32.00	
	Installation of closed eaves and vents with 3 mm (1/8") screening or ASTM ember resistant rated vents	\$32.00	
Building Exterior or Siding	Installation of ignition resistant (fibre cement board, log) or non-combustible (stucco, metals, brick/stone) exterior siding material	\$32.00	
	Correction of all gaps, cracks, missing siding or holes where embers could accumulate, lodge or penetrate	\$32.00	
	Create 15 cm ground-to-siding non-combustible clearance	\$32.00	
Windows and doors	Installation of tempered glass in all doors and windows	\$32.00	
	Installation of multi pane glass small/medium and treated in all windows and doors	\$32.00	
	Correction of gaps in doors (including garage doors) where embers could accumulate, lodge or penetrate	\$32.00	
Balcony, deck, porch or open foundation	Ensure that there are no gaps or cracks where embers could accumulate, lodge or penetrate	\$32.00	
	Removal of combustible debris under balcony, deck, porch or open foundation	\$32.00	
	Deck is constructed out of heavy timbre, non-combustible or fire-rated construction with non-combustible surface	\$32.00	

Immediate Zone (0-1.5 metres or 0-5 feet)				
Non-combustible Surface	Ensure there is a 1.5 metre non-combustible surface around the home and all attached structures		\$32.00	
Vegetation	Ensure there is no vegetation (i.e. shrubs, grass, trees within the Immediate zone)		\$32.00	
Combustible Materials	Remove combustible debris, materials, fences, and other stored material		\$32.00	
Intermediate Zone (1.5-10 metres or 5-30 feet)				
Woodpiles	Relocate woodpiles more than 10 metres from home		\$32.00	
Unmitigated outbuildings	Relocate outbuildings more than 10 metres (50 feet) from home or mitigate to FireSmart standards		\$32.00	
Trees	Remove coniferous trees from this zone or mitigate mature conifers (limb to 2 metres and ensure 3 metre crown spacing where ecologically appropriate) Promote deciduous trees that are resistant to wildfire		\$32.00	
Surface vegetation	Ensure a well-maintained lawn (10 cm or shorter, low flammability, low growing discontinuous plants)		\$32.00	
	Removal of flammable plants, continuous plants or tall growing plants		\$32.00	
	Removal of twigs, branches, logs and accumulations of tree needles or leaves and other combustible materials		\$32.00	

Total				
--------------	--	--	--	--

The cost per hour is based on the FireSmart Canada hourly volunteer compensation rate.

Photos: Add your photos within this form below or attachment them directly to your email when you submit your full application.

BEFORE

AFTER

--	--

BEFORE

AFTER

--	--

BEFORE

AFTER

--	--

BEFORE

AFTER

--	--